

**2020 MAINTENANCE SHUTDOWN SCHEDULE**

No.	Distribution Network	Activity	Facility Shutdown	Date	Duration (hours)	Status
1	Nilai	Valve Replacement	NIL2/SV/6/HUA2	14-Nov-20	8	
2	Serdang	Valve Replacement	Seri Kembangan DS 1	25-Dec-20	8	
3	Serdang	Critical Device Functional Test	Bangi Putrajaya Hotel Commercial Station	28-Nov-20	4	
4	Serdang	Station Upgrading	Ministry of Finance Regulating Station 2	7-Aug-20	8	
5	Serdang	Station Upgrading	Ministry of Finance Regulating Station 1	25-Jul-20	8	
6	Serdang	Station Upgrading	Menara PJH Regulating Station	18-Jul-20	8	
7	Serdang	Station Upgrading	Hero Hyper Market & Dorsert Hotel Regulating Station	23-Jul-20	8	
8	Serdang	Station Upgrading	Galeria Putrajaya Regulating Station	15-Jul-20	8	
9	Serdang	Station Upgrading	Precinct 8 Regulating Station	27-Jul-20	8	
10	Serdang	Station Upgrading	Diplomatic Enclave Area Station 1	8-Sep-20	5	
11	Serdang	Station Upgrading	Precinct 15 Area Station G (3)	10-Sep-20	5	
12	Serdang	Station Upgrading	Precinct 15 Area Station B (2)	28-Aug-20	5	
13	Serdang	Station Upgrading	Precinct 15 Area Station A (1)	4-Sep-20	5	
14	Serdang	Station Upgrading	Precinct 14 Area Station B (2)	11-Sep-20	5	
15	Serdang	Station Upgrading	Precinct 14 Area Station A (3)	18-Sep-20	5	
16	Serdang	Station Upgrading	Precinct 14 Area Station C (4)	25-Sep-20	5	
17	Serdang	Station Upgrading	Precinct 14 Area Station E (6)	2-Oct-20	5	
18	Serdang	Station Upgrading	Precinct 12 Area Station 1	9-Oct-20	5	
19	Serdang	Station Upgrading	Precinct 16 Area Station 1	16-Oct-20	5	
20	Serdang	Station Upgrading	Precinct 16 Area Station 2	23-Oct-20	5	
21	Serdang	Station Upgrading	Precinct 18 Area Station 1 (E)	30-Oct-20	5	
22	Serdang	Station Upgrading	Precinct 18 Area Station 4 (B)	2-Nov-20	5	
23	Serdang	Station Upgrading	Precinct 18 Area Station 2 (C)	4-Nov-20	5	
24	Serdang	Station Upgrading	Precinct 8 Area Station 2	6-Nov-20	5	
25	Serdang	Station Upgrading	Precinct 8 Area Station 4	9-Nov-20	5	
26	Serdang	Station Upgrading	Precinct 8 Area Station 1	11-Nov-20	5	
27	Serdang	Station Upgrading	Precinct 10 Area Station 3	13-Nov-20	5	
28	Serdang	Station Upgrading	Precinct 10 Area Station 1	16-Nov-20	5	
29	Serdang	Station Upgrading	Precinct 11 Area Station 4 (E)	18-Nov-20	5	
30	Serdang	Station Upgrading	Precinct 11 Area Station 2 (B)	20-Nov-20	5	
31	Serdang	Station Upgrading	Precinct 11 Area Station 1 (A)	23-Nov-20	5	

32	Serdang	Station Upgrading	Precinct 11 Area Station 3 (C)	25-Nov-20	5	
33	Serdang	Station Upgrading	Precinct 9 Area Station 1 (B)	27-Nov-20	5	
34	Serdang	Station Upgrading	Precinct 9 Area Station 2 (A)	30-Nov-20	5	
35	Serdang	Station Upgrading	Precinct 9 Area Station 4 (E)	1-Dec-20	5	
36	Serdang	Station Upgrading	Precinct 9 Area Station 3 (D)	2-Dec-20	5	
37	Serdang	Station Upgrading	Perdana Lake View Area Station 1	3-Dec-20	5	
38	Serdang	Station Upgrading	D'Melor Area Station	8-Sep-20	5	
39	Serdang	Station Upgrading	Emkay Paramoden Area Station 1	7-Dec-20	5	
40	Serdang	Station Upgrading	Emkay Paramoden Area Station 2	8-Dec-20	5	
41	Serdang	Station Upgrading	Emkay Paramoden Area Station 3	9-Dec-20	5	
42	Serdang	Station Upgrading	Precinct 15 Dwi Putra, Putrajaya	28-Jul-20	8	
43	Serdang	Station Upgrading	Precinct 12, Putrajaya	30-Jul-20	8	
44	Serdang	Station Upgrading	Parcel E, Putrajaya	4-Aug-20	8	
45	Serdang	Station Upgrading	Parcel B, Putrajaya	21-Jul-20	8	
46	Serdang	Station Upgrading	Parcel C, Putrajaya	23-Jul-20	8	
47	Serdang	Station Upgrading	4G2- Kementerian Pertanian & Jabatan Pertanian RS	25-Aug-20	8	
48	Serdang	Station Upgrading	4G11- Kementerian Pembangunan Wanita, Keluarga & Masyarakat	11-Aug-20	8	
49	Serdang	Station Upgrading	4G7- Jabatan Peguam Negara	28-Aug-20	8	
50	Serdang	Station Upgrading	2G7- Wisma Putra RS	5-Sep-20	8	
51	Serdang	Station Upgrading	Presint 17 RS	27-Jul-20	8	
52	Serdang	Station Upgrading	Presint 6 RS	5-Aug-20	8	
53	Serdang	Station Upgrading	CBD2 & D'Pulze RS	2-Sep-20	8	
54	Serdang	Station Upgrading	Presint 17 Area Station A (RK1)	27-Jul-20	8	
55	Serdang	Minor Expansion via Hot-Tapping	NGDS To Bangi FL Stage 1/20, Kawasan Perindustrian Bangi	26-Aug-20	24	
56	Meru	Regulator Parts Replacement and Critical Device Functional Test	KPS/SV/4/HG	31-Aug-20	6	
57	Shah Alam	Gasket Replacement	PGB's Shah Alam City Gate	Oct-20	72	Actual date will be confirmed later
58	Shah Alam	Minor Expansion via Hot-Tapping	NGDS To Shah Alam FL 1/19, Jln Bukit Kemuning, Shah Alam	1-Sep-20	24	
59	Batu Tiga	Station Upgrading	Lot D KL Sentral Regulating Station	21-Jul-20	8	
60	Batu Tiga	Station Upgrading	St. Regis KL Hotel & Residence Regulating Station	23-Jul-20	8	
61	Batu Tiga	Station Upgrading	Berjaya Time Square Regulating Station	16-Jul-20	8	
62	Batu Tiga	Station Upgrading	Quill City Mall Regulating Station	10-Jul-20	8	
63	Batu Tiga	Station Upgrading	Boustead Ikano Regulating Station	3-Aug-20	8	
64	Batu Tiga	Station Upgrading	Suria KLCC Regulating Station	17-Aug-20	8	

65	Batu Tiga	Station Upgrading	NU Sentral Regulating Station	10-Aug-20	8	
66	Batu Tiga	Station Upgrading	Solaris Dutamas Regulating Station	6-Aug-20	8	
67	Batu Tiga	Station Upgrading	Kiara 163 Regulating Station	18-Sep-20	8	
68	Batu Tiga	Gas Pipeline Relocation Work via Cold-Tapping	NGDS to Kuala Lumpur FL DL ST 1/20, Lot R and Lot F, KL Sentral	31-Jul-20	24	
69	Seremban	Critical Device Functional Test	SNC/PV1/2/PPG1	30-Dec-20	4	
70	Seremban	Critical Device Functional Test	SNC/PV1/2/PPG2	30-Dec-20	4	
71	Seremban	Critical Device Functional Test	SNN/SV/63/OPK	25-Dec-20	4	
72	Seremban 2	Station Upgrading	SDYN/SV/4/TMC	16-Sep-20	12	
73	Pasir Gudang	Valve Replacement	JP/SV/4/FJB	14-Nov-20	8	
74	Pasir Gudang	Valve Replacement	PGE/SV/4/IOI CROKLAAN	25-Dec-20	8	
75	Tangga Batu / Paya Rumput	Gasket Replacement	PGB's Tangga Batu City Gate	1-Apr-20	110	Postponed. Waiting new propose date from PGB
76	Kapar	Gasket Replacement	PGB's Kapar City Gate	25-Jan-20	72	Postponed. Waiting new propose date from PGB
77	Tanjung Langsat	Valve Replacement	PGB's Tanjung Langsat City Gate	1-Aug-20	37.3	Postponed. Waiting new propose date from PGB
78	Kulai	Minor Expansion via Cold-Tapping	NGDS To Kulai FL Stage 1/19, Kulai	18-Jul-20	24	
79	Merbau	Minor Expansion via Hot-Tapping	NGDS To Kinta Valley FL Stage 1/20, Jelapang Industrial Area, Ipoh	6-Oct-20	24	
80	Merbau	Minor Expansion via Cold-Tapping	NGDS To Kinta Valley FL Stage 5/20, Bemban Industrial Area, Batu Gajah	1-Oct-20	24	
81	Kluang	Minor Expansion via Hot-Tapping	NGDS To Kluang FL Stage 2/20, Jln Batu Pahat, Kluang	13-Aug-20	24	
82	Parit Buntar	Minor Expansion via Hot-Tapping	NGDS To Parit Buntar FL Stage 1/20, Parit Buntar Industrial Area, Parit Buntar	14-Dec-20	24	
83	Dengkil	Pipeline Reinforcement via Hot-Tapping	NGDS To Banting FL 3/19, Jln Dengkil-Banting	24-Feb-21	24	
84	Kulim Hi-Tech	Minor Expansion via Cold-Tapping	NGDS to Kulim Hi-Tech FL ST 1/20	26-Aug-20	24	
85	Kulim	Minor Expansion via Cold-Tapping	NGDS to Lunas FL ST 1/20	21-Oct-20	24	
86	Prai	Minor Expansion via Cold-Tapping	NGDS To Prai DL Stage 2/20, Prai Industrial Area, Perai, Pulau Pinang	18-Nov-20	24	

Updated on 9 July 2020